EXTENSION OF TIME PROPOSAL

1	Name of Work	Development of play grounds at Judicial layout in ward no -04
2	Amount of Work Portion	Rs. lakhs
3	Estimated Cost	Rs.200.00 lakhs
4	Name of Contractor	M/s SMLP Asphalts (Sri BB Umesh)
5	Agreement No	EE(YNK D) Epmt -08/WO/62/2018-19 date 10-7-2019
6	No and date under which work order issued	EE(YNK D) Epmt -08/WO/62/2018-19 date 10-7-2019
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	12/1/2020
9	Date of receipt of application in the sub division office	12/1/2020
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for play ground and stadiam
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	180 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	180 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	ther notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	No Penalty should be imposed.

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka new town Sub Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64